



MAINTENANCE TRACKING TOOL

PETTRACE800

Date:2023-06-06

Country: France	Site: BET	
Intervention:	Single intervention	<input checked="" type="checkbox"/>
Subsystems:	Pre-Maintenance	<input checked="" type="checkbox"/>
	Vacuum	<input checked="" type="checkbox"/>
	Chamber	<input checked="" type="checkbox"/>
	Cabinets	<input checked="" type="checkbox"/>
	Ion source	<input checked="" type="checkbox"/>
	Paper burn test	<input checked="" type="checkbox"/>
	LTF	<input checked="" type="checkbox"/>
	Autoshield	<input checked="" type="checkbox"/>
	Beam conditioning	<input checked="" type="checkbox"/>
PM debriefing	<input checked="" type="checkbox"/>	

PRE-MAINTENANCE

Registration Date: 2023-06-0600

Gas flow(sccm): 4.0

TPG Settings Verifications

	Low limit (x10-)	High limit (x10-)
Piranni 1 (TPG300 A1):	0.00E+0	0.00E+0
Piranni 2 (TPG300 A2):	0.00E+0	0.00E+0
Penning:	0.00E+0	0.00E+0

Notes

--

Gauge number	Pressure (x10-) without gas	Pressure (x10-) with gas
A1 (mbar):	0.0036	0,035
A2 Under Range:		
A2:	UR	UR
B1 (mbar):	0,000000053	0,000012

System software

Subsystem	Version
Master:	3,6
ACS:	4.3.2
Service System:	3.6.0
Manager:	TSA

Comments

Paper Burn Before PM



VACUUM

TPG settings verifications

Date: 2023-06-06

Production gas flow:

Piranni 1 (TPG300 A1)

Pressure with gas	Low limit (x10-)	High limit
2.90E-6	3.00E+0	1.00E+0

Piranni 2 (TPG300 A2)

Under range	Pressure with gas	Low limit	High limit
<input checked="" type="checkbox"/>	0.00E+0	8.00E+0	9.00E+0

Penning



Pressure with gas	Low limit	High limit
1.20E-2	1.00E+0	2.00E+0

Notes

--


Vacuum MFC curve test

SCCM	Chamber pressure	Backing pressure
1	2.90E-6	1.20E-2
2	5.40E-6	2.10E-2
3	8.70E-6	2.70E-2
4	1.20E-5	3.30E-2
5	1.40E-5	4.10E-2
6	1.60E-5	4.60E-2
7	1.80E-5	5.10E-2
8	2.00E-5	5.70E-2
9	2.30E-5	6.30E-2
10	2.60E-5	6.80E-2



Vacuum leak test

Seconds since push standby	Chamber pressure	Max. Chamber pressure
0	3.00E-8	1.80E-07
10	1.90E-7	1.00E-06
20	3.40E-7	1.50E-06
30	5.00E-7	1.90E-06
40	6.50E-7	2.30E-06
50	9.20E-7	2.70E-06
60	1.00E-6	3.00E-06
70	1.20E-6	3.30E-06
80	1.30E-6	3.60E-06
90	1.40E-6	3.90E-06
100	1.50E-6	4.20E-06
110	1.60E-6	4.60E-06



Diffusion pump & HVV timing

TimeInto	HeatingTime	PumpingTimeBeforeOpenHVV	TimeToOpenHVV
Heating oil	45.0		
TimeInto	HeatingTime	PumpingTimeBeforeOpenHVV	TimeToOpenHVV
Pump		13.0	
TimeInto	HeatingTime	PumpingTimeBeforeOpenHVV	TimeToOpenHVV
Open HVV			11.0

RP & DP pump oil condition

Date last rotary oil change:

Roughing pump oil mist filter cleaned	Roughing pump oil is in good color and condition
	<input checked="" type="checkbox"/>

Last DP maintenance: 2023-06-06

DP oil is in good color and condition	
	<input checked="" type="checkbox"/>


RP Photos
There is not photographic evidence


Photos
There is not photographic evidence

Notes

--

PETtrace800 O-Rings analysis





Pins Data

Pin 1			
Name the O-Ring	Name and Info of the O-Ring		Name the O-Ring
	Name of O- Ring	Parameter	
			1
Explain The Intervention			
1000			
Photos			

Pin 2			
Name the O-Ring	Name and Info of the O-Ring		Name the O-Ring
	Name of O- Ring	Parameter	
			1
Explain The Intervention			
Photos			

[Image_pin_2.jpg](#)


CHAMBER

Chamber Opening

Remove targets	✓
Close target cooling water lines	✓
Visual inspection of door bolts and motor	✓
Bolt replacement if needed	✓
Initial opening of magnet door	✓
close again	✓

Measure yoke play, adjust if needed:

Dose rate mapping (positions 1-9, [$\mu\text{Sv/h}$])



Position 1: At 36 cm from Extraction trolley	
Position 2: At 36 cm from Carousel	
Position 3: At 36 cm from Dee 2-stem junction	
Position 4: At 36 cm from Deel upper corner	
Position 5: At 36 cm from Central region	
Position 6: At 36 cm from Stems coupler	
Position 7: At contact with central region	
Position 8: At 36 cm from magnet pole	
Position 9: At contact of magnet coil	

Photo documentation & visual inspection

There is not photographic evidence


CHAMBER

Chamber Opening

Remove targets	✓
Close target cooling water lines	✓
Visual inspection of door bolts and motor	✓
Bolt replacement if needed	✓
Initial opening of magnet door	✓
close again	✓

Measure yoke play, adjust if needed:

Dose rate mapping (positions 1-9, [μ Sv/h])



Position 1: At 36 cm from Extraction trolley	
Position 2: At 36 cm from Carousel	
Position 3: At 36 cm from Dee 2-stem junction	
Position 4: At 36 cm from Deel upper corner	
Position 5: At 36 cm from Central region	
Position 6: At 36 cm from Stems coupler	
Position 7: At contact with central region	
Position 8: At 36 cm from magnet pole	
Position 9: At contact of magnet coil	

Photo documentation & visual inspection

There is not photographic evidence

Beam exit valve tests

Flaps

Flap 1

Calibrate flaps, record minimum and maximum motor current:

Minimum current [mA]	
MaximumCurrentMA	

Record flap to dee distances for 0%, 50%, 100%

0% value [mm]	
50% value [mm]	
100% value [mm]	

Flap 2

Calibrate flaps, record minimum and maximum motor current:

Minimum current [mA]	
MaximumCurrentMA	

Record flap to dee distances for 0%, 50%, 100%

0% value [mm]	
50% value [mm]	
100% value [mm]	

Central Region

Visual inspection of flip-in probe	<input checked="" type="checkbox"/>
---	-------------------------------------



Measure flip-in probe position (a,b,c,d,e)

A [mm]	B [mm]	C [mm]	D [mm]	E [mm]
0.450000000000000001	0.450000000000000001	0.400000000000000002	0.75	

Dismount ion source and mount dummy ion source	<input checked="" type="checkbox"/>
---	-------------------------------------



Measure central region distances (A, B, C, D) [mm]

A [mm]	B [mm]	C [mm]	D [mm]
46.0	74.0	47.0	46.399999999999999

Visual inspection and photo of H-puller	<input checked="" type="checkbox"/>
--	-------------------------------------



If needed: H-puller replacement	<input checked="" type="checkbox"/>
--	-------------------------------------



If needed: Adjustment of central region and record A, B, C, D again

If needed: Adjustment of central region and record A, B, C, D again	
--	--

A [mm]	B [mm]	C [mm]	D [mm]

If needed: Ion source maintenance or replacement	<input checked="" type="checkbox"/>
---	-------------------------------------



Install back ion source	<input checked="" type="checkbox"/>
--------------------------------	-------------------------------------



Restore and record flip-in probe position

Restore and record flip-in probe position	<input checked="" type="checkbox"/>
--	-------------------------------------



A [mm]	B [mm]	C [mm]	D [mm]
10.0	12.0	13.0	20.0

Pictures	
Image	Comments

Dees

Visual inspection of dees, internal and external baffles	<input checked="" type="checkbox"/>
--	-------------------------------------

	Measure dee thickness	Measure dee height
A	33.0	46.0
B	33.0	74.0
C	33.0	47.0
D	33.0	46.39999999999999
E	33.0	74.29999999999997
F	33.0	47.10000000000001
G	33.0	74.90000000000006
H	33.0	75.0

Pictures	
Image	Comments

Verify tightness of dee- and stem screws	
--	--

Extraction

Replace extraction foils of carousels	<input checked="" type="checkbox"/>
Visual inspection of extraction cables	<input checked="" type="checkbox"/>
Test each microswitch of extraction system	<input checked="" type="checkbox"/>

Calibrate balance, record minimum and maximum motor current [mA]

	Calibrate balance, record minimum and maximum motor current	Calibrate extraction 1, record minimum and maximum motor current [mA]	Calibrate extraction 2, record minimum and maximum motor current [mA]
Minimum current [mA]	142.0	120.0	110.0
Maximum current [mA]	101.0		142.0

Diagnostic system checks

Target ID	
Visual inspection of collimators and collimator cables	<input checked="" type="checkbox"/>
Check collimator screws tightness	<input checked="" type="checkbox"/>
Measure flip-in probe resistance	0.0
Target Resistance	
Lower Collimator Resistance	
Upper Collimator Resistance	
Horizontal Collimator Opening	
VerticalCollimatorOpening	

	Resistance Measurement	Insulation Measurement
Extraction 1	0.0	20.0
Extraction 2	0.0	0.0

Comments	

Chamber Clean-up

Carousel repositioning

Install back carousels	<input checked="" type="checkbox"/>
Foil change test on each carousel	<input checked="" type="checkbox"/>
Reset foil counter	<input checked="" type="checkbox"/>

Full picture of vacuum chamber
Image_1.jpg

Chamber clean-up

Clean dees and magnet poles	<input checked="" type="checkbox"/>
Regrease door o-ring	<input checked="" type="checkbox"/>
Check for left items	<input checked="" type="checkbox"/>
Inspect RF finger contacts	<input checked="" type="checkbox"/>
Close magnet door	<input checked="" type="checkbox"/>

Cabinets

Swedewater

Inspect cooling water system for leaks	Bunker water manifold, Magnet coil water connections, Water connections to vacuum chamber, PSMC / RFGP water manifold, Target water manifold, Swedewater cabinet, Check the condition of target cooling water lines, replace if needed
If needed inspection of cooling water filters	Inspect and clean Z1 filter, Inspect Z2 filter, replace if needed, Inspect and clean Z3 filter

Record of water cooling system performance

Record expansion vessel pressure BP1 [bar]	
Record water level [mm]. Adjust if needed	
Record main pump pressure BP2 [bar]	
Record system temperature BT1 [°C]	
Record temperature alarm setting [°C]	
Record cooling water out temperature T2 [°C]	
Record cooling water in temperature BT3 [°C]	
Record deionizer flow BF10 [l/min]	
Record conductivity BQ1 [µS/cm]	
Replace deionizer vessel if needed	

Ion Source

Record H2 gas pressure

Set point [bar]	Reading at MFC [bar]
1.0	2.0

Turn on Magnet, set probe in, turn on RF, turn on gas.

Magnet current [A]	DEE1 voltage [kV]	DEE2 voltage [kV]	Gas flow [sccm]	If ion source was maintained, perform ion source conditioning (ramp up from 30 mA to 100 mA in 30 minutes and from 100mA to 200mA in 10 minutes)
2.0	3.0	4.0	5.0	<input checked="" type="checkbox"/>

Record Ion Source Performance

IS current [mA]	IS voltage [V]	Flip in probe current [μ A]
	1271.0	43.0
	5288.0	132.0
	153.0	1465.0
	458.0	462.0
	2.0	753.0
	689.0	895.0
	365.0	856.0
	365.0	856.0
	657.0	452.0
	854.0	801.0

Paper Burn Test

Install paper burn target	<input checked="" type="checkbox"/>
Perform paper burn test in SB and DB	<input checked="" type="checkbox"/>

Install paper burn target

If needed, adjust collimators and repeat	
---	--

LTF

Identifier	
LTF	Replace target water-18 peek line and connectors
Inspect the movement of all LTF compressed air actuators	V2

Starting pressure [psi]	Pressure drop [psi / h]
2.0	3.0

If needed: Perform target fill tests and adjustment for each target	
If needed, adjust and repeat test, record adjustment value	4.0

Pictures	
Image	Comments

Autoshield

Check compressor oil level and operational hours	3.0
Autoshield	Refill oil if under low level mark or every 3000 operational hours,Manually drain the the air tank and the air manifold to evacuate condensated water,Verify the air tank relief valve operation, repair/replace as required,Verify air hose connections and air hose status, repair/replace as required
Verify tank water level and float switches functionality, top up water level/repair and/or replace switches as required	<input checked="" type="checkbox"/>
Verify functionality of micro switches for: Door closed	<input checked="" type="checkbox"/>
Read and record door lift timing for left door	11.0
Read and record door lift timing for right door	11.0
Verify functionality of skirt microswitches and that the skirts seats properly on the micro switches	<input checked="" type="checkbox"/>
Verify tightening of the upper and the lower socket heads screws	<input checked="" type="checkbox"/>
Check the hinges of left and right door	

Autoshield Upper

Read and record upper manometer lifting pressures

K1	K2	K3	K4	K5	K6
23.0	45.0	66.0	78.0	99.0	91.0

Pictures	
Image	Comments

